



Capital Project Summary Report: 1/23/2024

Field, Track and Press Box, Bleachers

- Kick-off meeting occurred on November 8th
- Discussed Schedule (Still on for a completion by August 2024)
- Materials have been ordered by Coast to Coast
- Schematic Design is nearing completion
- Design team is finalizing site plans showing track & field configuration
- Design team has measured grandstands and press box

Chiller & Boiler Upgrades – Cottonwood & Wide Hollow

- Engineers have met with WVSD facilities staff and visited both sites to review existing conditions
- Design team is reviewing WVSD archived drawings for each site
- Engineers are working on chiller specifications so early procurement can occur due to long lead time

Well Upgrade

- Went out to for advertisement on Friday December 8th and the 15th, with bid opening occurring on January 4th
- Bid amount up for board approval on January 23rd, 2024 with a projected project completion date of August 23, 2024.

Roof Upgrade

- Working with Design West on architectural review. We are choosing to go a competitive bid route with this, rather than use state contract

Water Piping Replacement – Junior High

- Engineer has met with WVSD facilities staff to discuss project scope
- Design team is reviewing WVSD archived drawings
- Schematic design is in progress

All Other Projects still in phase one for Design West review

- Restrooms, Parking Lot, ADA Upgrades (Auditorium)

Website will be updated with all this information: See Business Services section