



## Capital Project Summary Report: 10/24/2023

### **A/E Services RFQ:**

- RFQ went out for advertisement on August 23<sup>rd</sup> and the 30<sup>th</sup>. It was posted in The Spokesman, DJC, and the Yakima Herald
- Statement of Qualifications were due September 13<sup>th</sup>
- Received interest from 8 firms- Reviewed qualifications/packets on the 20<sup>th</sup>
- Selected firm was Design West with a request that the track/field consultant work be completed with Bernardo Wills
- Contract and fee proposal in front of Board for approval on October 24<sup>th</sup>

### **JH Bleacher Project:**

- Received Board Approval September 12<sup>th</sup>
- Purchase Order created- Had to move the spring break date because of conflict. This is slated to be completed over the Summer 2024

### **Well Upgrade- Mountainview**

- Will be going out for re-bid near the end of November- Working with HLA on this project.

### **Roof Upgrade**

- Have quotes ready – we are waiting on Design West architectural review to ensure all items are addressed before bringing to board for approval
- Quote is from Tremco/Weatherproofing Technologies, Inc. through state contract (KCDA and OMNIA)

### **Field, Track and Press Box, Bleachers**

- Up for Board Approval on October 24<sup>th</sup> to procure materials
- Design West brought Bernardo Wills on board and will begin design services once contract is approved
- Hoping for a project start date of May 27<sup>th</sup>, earlier if possible.

### **Property Acquisition**

- Working with CBRE on a large-scale report of all available parcels in our area and review for potential school district use

### **All other projects are TBD at moment as we await design review**

- Chiller, Boilers, Restroom, Parking Lot, ADA Upgrades (Auditorium), Piping Upgrade

**Website will be updated with all this information: See Business Services section.**